SUREPIN SOUTHERN LIMITED

53 Warminster Road
SE25 4DQ

FOR

Collins Contractors

METHOD STATEMENT

Prepared by: .....Simon Sheen..... Date: .25/04/23.....

Authorised by: …Jason Armstrong……

Introduction

The works consist of underpinning to the rear of the property.

Workmanship

The site and its locality have been visited by Surepin Southern Limited prior to commencing the works. All works will be carried out in accordance with the contract specification and relevant British Standards codes of practice for Building Works and drawings S-SK40 and S-SK41

Sequence of Works

- Agree sequence of works with Clients representative
- Protect as necessary
- Carryout enabling works to gain access to foundations
- Carryout out underpinning to Engineers drawings and standard underpinning specification
- Carryout Reinstatement works
- Remove all plant from site and leave tidy

Methodology.

Underpinning

- Agree sequence with Engineer hit miss and initial pin.
- Excavate preliminary trench by hand to give working space to enable excavation of pin.
- Excavate single pin by hand shoring up as works proceed.
- Remove spoil from area of excavation.
- Do not stockpile at the side of excavation.
- Once pin excavated to required depth as stipulated on Engineers drawings or to agreed depth with building control.
- Level and compact bottoms of excavation.
- Fix Formwork to sides and front face of Pin.
- Fix claymaster If Reqd
- Site Mix Concrete to strength given on Engineers drawing.
- Concrete to be left to cure for a minimum of 24 hrs.
- Once Pin has gained strength the gap of 75mm should be filled with 1:3 Sharp sand cement mixture.
- Once Formwork been struck repeat process in agreed sequence.
- Upon completion of underpinning
- Backfill where required.

Materials General

Surepin Southern Ltd will supply all materials.
Surepin southern propose to site mix concrete to contract specification

Transportation of Materials
Excavated materials will be moved by digger and dumper and carted to skips by Barrows.
Generally all materials to be distributed by hand.

Plant
Digger and dumper as required.
Compressors, clay spades, jack hammers for breaking up concrete & Hand excavation
All other tools to be hand tools

Site Management
Surepin Southern Ltd intends to have the following onsite management:

Jason Armstrong Will oversee the main works and ensure that all necessary safety measures are in place to maintain a safe working environment and to ensure that the site specific method statement/statements are being adhered to

Site Set-up Surepin will use welfare facilities supplied by main contractor

Site Tidiness
Surepin Southern Limited understands the importance of a clean & tidy place of work and will enforce the following:

All surplus materials to be cleared to Rubbish Skips or removed with vans

When an area of work is complete Surepin Southern will clear of any surplus materials to leave a tidy place of work.

SAFETY

All works will be carried out in accordance with Surepin Southern Ltd Health & Safety Policy.

Risk Assessment
With regard to reducing accidents on site please find attached a copy of our Risk Assessment Matrix,

General Site Safety

All Surepin Southern Limited Operatives will wear Hard Hats & Safety Boots at all times within designated areas.

All excavations to be covered over at night

Hi Vis PPE will be worn. If Required

Gloves / Goggles/ Ear Plugs will be available for site operatives.

Where possible materials for the works will be loaded mechanically but in the event of this not being practical all operatives will adhere to Manual Lifting Regs.

COSHH

All Site operatives will be given a general site induction & briefing regarding safety in general and COSHH any specific hazards will be discussed at the time.

Communication of Method Statement to site operatives

As with all projects worked on by Surepin Southern Limited, all operatives will be advised of the contents/requirements of the Site Method Statement. They will also be advised verbally, as required, of any changes to the aforementioned document.

Operatives to Sign that they have read & Understood Method Statement

Name: Signature:

_____ _____

_____ _____

_____ _____

_____ _____